

Greenbrae School

Extension and Refurbishment



UPDATE

February 2016 | Issue 5

Update

Dear Parents and Carers,

As you are aware, work to build the new school extension started on 24th January 2016. On Monday the 1st February, the contractor discovered a mains gas pipe running through the area of site intended for the school extension. The gas supplier had provided details of the gas pipelines; however, the location of this pipe was missing from the plans provided during the consultation process.

Remedial works have been identified as follows:

- A temporary boiler plant will be installed at the school to maintain heating within the school;
- This allows the gas supply pipe to be capped off to allow the works to the extension to progress as normal;

- A new gas connection to suit the extension will be completed in approximately 3 weeks;
- During this period, hot school dinners will be brought on site from Braehead School;
- The catering team have been working extremely hard to take into account the tastes of the pupils and cater for their needs;
- There has been a slight delay to the programme and we are working closely with the contractor to mitigate the impact of this.

Again, we will be working to ensure the swiftest possible build, without compromising on the quality of the finished product. We are committed to delivering the best learning environment possible for pupils at Greenbrae.

Thank you for your patience whilst work to design your new school is carried out

We will endeavour to keep any disruption to a minimum and ensure that regular updates are issued to keep you informed of progress. If you have any questions, please email clcowan@aberdeencity.gov.uk

